



NO.NC/PMC/YD/2019-20/W3-BNC

Date: 07-01-2020

To,  
The Executive Engineer,  
Yelahanka Division  
Bangalore.

**"PMC CERTIFICATE AND INSPECTION REPORT"**

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

| Item No | Description of work                                                                                                                                                                                                             | Unit  | Qty     |
|---------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------|---------|
| 1       | KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil involving , excavated surface leveled & sides                                                                              | Cum   | 1178.58 |
| 2       | Removing And Refixing stone slabs of drains and pointing in C.M (1:3)                                                                                                                                                           | Sqm   | 276.03  |
| 3       | KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation         | Cum   | 213.97  |
| 4       | Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs, with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum   | Cum   | 344.03  |
| 5       | Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.459cum, machine mixed,              | Cum   | 30.28   |
| 6       | KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required, tying with binding wire andanchoring to the  | Tonne | 26.68   |
| 7       | Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of all materials, labour,hire charges of machinery,loading,unloading,lead and | Sqm   | 584.96  |
|         | Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 25cm thick and Finishing cutting ,including form work,curing,including cost of all materials, labour,hire charges of machinery,loading,unloading,lead and | Sqm   | 61.08   |